

Municipal Corporation Hafizabad
Punjab Cities Program-Rehabilitation of Municipal Services Infrastructure Project

Group	Approved cost (mill. Rs)	Gestation period (Months)	Physical progress (%)	Expected Date of Completion
Rehabilitation of Municipal Services in MC Hafizabad (Group-A) I-Water supply 1- Replacement of tube well 2- Replacemenet of turbine pumping units 3- Installation of bulk water meters 4- Replacement of hypo chlorinators 5- Construction of pump house 6- Repair & up-gradation of filtration plants 7- Replacement of motor control units 8- Installation of power factor improvement equipments 9- Replacement of non-return valves 8” dia 10- Replacement of sluice valves 8” dia 11- Replacement of double acting air valves 12- Supply & installation of water pressure gauges II-Sewerage 1- Replacement of sullage pumping unit 2- Installation of power factor improvement equipments	58.41	8	65%	08.05.2021

3- Replacement of penstocks 4- Replacement of bar screens 5- Replacement of motor control units 6- Replacement of 27" i/d sewer line 7- Replacement of 24" i/d sewer line 8- Replacement of 12" i/d sewer line 9- Replacement of sluice valves 10" dia 10- Replacement of non-return valves 10" dia				
Rehabilitation of Municipal Services in MC Hafizabad (Group-B, Repair Works) Repair of sullage pumping units	0.39	3	90%	30.06.2021
Rehabilitation of Municipal Services in MC Hafizabad (Group-C) Supply Items I-Sewerage 1- Manhole covers with base frame 2- Winch machine for de-silting of collecting tanks. 3- Winch machine for de-silting of sewer lines.	7.95	6	71%	15.05.2021